EXTENSION OF TIME PROPOSAL

1	Name of work	Drilling of borewells and construction of RO plants in ward no:04 of Yelahanka Satellite Town Sub Division
2	Amount of work portion	
3	Estimated Cost	Rs.30.00 lkhs
4	Name of Contractor	Sri.R Ranganath
5	Agreement no	BBMP/EE/YNK.D/EPMT-02/W.O/104/2020-21, DT:16/08/2020
6	No and date under which work order issued	16/08/2020
7	Time limit rriginally fixed for completion	90 days
8	Date of application by the contractor for granting	Dt: 15/11/2020
9	Date of receipt of application in the Sub Division office	Dt, 15/11/2020
10	Extension granted if any	
	I	
	II	
11	Work carried out by the contractor during the original period stipulated in the contract	Geological investigation
12	Work carried out during 1st extension	

13	Work carries out during 2nd extension	
14	Time now applied for	73 days
15	Date of recommanding time 2nd extension	
16	Weather the original application of the contractor is enclosed	Yes
17	Balance of work remaining work	Drilling of B/W & Pipeline work
18	Probable time required for completion of remaining work	73 days
19	Cost work charged establishment charged on the work after the expairy original period	
20	Weather notice as per clause of contract has been issued	
21	Remarks of the AEE and the daily rate of penalty proposed	
21	Remarks of the EE and the daily rate of penalty proposed	Impose Penalty @ Rs 25/- day

Ramareegowda
Assistant Engineer

Assistant Executive Engineer

Executive Engineer
Yelahanka Division